

SALEM COUNTY IMPROVEMENT AUTHORITY

RESOLUTION No. 2020-100

December 10, 2020

RESOLUTION OF THE SALEM COUNTY IMPROVEMENT AUTHORITY  
AUTHORIZING CHANGE ORDER #1 TO THE CONTRACT  
FOR CONSTRUCTION AND INSTALLATION OF  
THE EXPOSED GEOMEMBRANE COVER


WHEREAS, on November 12, 2020, the contract for construction and installation of the exposed geomembrane cover was awarded to the lowest responsible bidder, C. Abbonizio Contractors, Inc. ("Abbonizio") of Sewell, New Jersey, in the amount of \$3,717,620.00, representing a base bid of \$3,660,120.00, plus alternate bids of \$40,000.00 (2.01 Leveling Course) and \$17,500.00 (2.03 Removal and Disposal of Temporary Rain Cover – Cell 7); and


WHEREAS, due to inclement weather and lead times for materials, Abbonizio has proposed that the term of the contract be extended as outlined on the attached Exhibit A with a final completion date of June 13, 2021;

NOW THEREFORE, BE IT RESOLVED by the Salem County Improvement Authority Board, as follows:

1. The Salem County Improvement Authority Board Authorizes Change Order #1 extending final completion of the contract to June 13, 2021.
2. The Salem County Improvement Authority authorizes its Executive Director to execute said change order.


ATTEST:

  
\_\_\_\_\_  
Barry Davis, Secretary

  
\_\_\_\_\_  
Cordy Taylor, Chairman

CERTIFICATION

I hereby certify the above to be a true copy of a resolution adopted by the Salem County Improvement Authority Board at a special meeting held November 12, 2020.

  
\_\_\_\_\_  
Barry Davis, Secretary



TETRA TECH

**CHANGE ORDER 001 – CONTRACT TIME**

Owner: Salem County Improvement Authority (SCIA)  
Contractor: C. Abbonizio Contractors, Inc.  
Engineer: Tetra Tech  
Project: Exposed Geomembrane Cover (Resolution No. 2020-89)  
Date: November 24, 2020

**TO CONTRACTOR:**

Owner accepts and agrees to Contractor's request to extend the Contract Time of one hundred and twenty (120) calendar days by sixty (60) calendar days for a total of one hundred and eighty (180) calendar days to Substantial Completion. In conjunction with this Change Order, the effective date of the Notice-to-Proceed was agreed upon and issued for November 30, 2020.

The following are the contract milestones:

Notice-to-Proceed, Effective Date:		November 30, 2020
Time to Substantial Completion:	180 calendar days	May 29, 2021
Time to Final Completion	15 calendar days	June 13, 2021

There is no change to the Contract Amount as a result of this Change Order.

Owner Representative:   
Name and Title: Arle P. Kremen, PhD  
Project Manager

Enclosures

Cc: Julie A. Acton, SCIA  
Lodie van Tonder, SCIA



TETRA TECH

## NOTICE-TO-PROCEED

Owner: Salem County Improvement Authority (SCIA)  
Contractor: C. Abbonizio Contractors, Inc.  
Engineer: Tetra Tech  
Project: Exposed Geomembrane Cover (Resolution No. 2020-89)  
Date: November 24, 2020

### TO CONTRACTOR:

Owner hereby notifies Contractor that the Contract Times under the above-referenced contract will commence to run on Monday, November 30, 2020.

On that date, Contractor shall start performing its obligations under the contract. No work shall be done at the Salem County Landfill (Site) prior to such date. In accordance with the Agreement and Change Order No. 001 (attached), the number of calendar days to achieve Substantial Completion is one-hundred and eighty (180), i.e., Saturday, May 29, 2021.

Owner Representative:

Name and Title:

  
Arie P. Kremen, PhD  
Project Manager

Encl: Change Order No. 001 – Contract Time

Copy: Julie A. Acton, SCIA  
Lodie van Tonder, SCIA