

SALEM COUNTY IMPROVEMENT AUTHORITY

RESOLUTION 2025-09

January 9, 2025

**RESOLUTION OF THE SALEM COUNTY IMPROVEMENT AUTHORITY
AUTHORIZING CHANGE ORDER #1 TO THE CONTRACT FOR FLARE STACK
PROTOCOL, TEST AND REPORT TO ARCADIS U.S., INC.**

WHEREAS, the Salem County Improvement Authority ("SCIA") is required to have for compliance a Flare Stack Protocol, Test and Report ("Flare Stack PTR"); and

WHEREAS, pursuant to Resolution 2024-67, dated August 6, 2024, Arcadis U.S., Inc., ("Arcadis") 1 Havard Way, Suite #5, Hillsborough, NJ was awarded a contract in the amount of \$18,500.00 to complete such work; and

WHEREAS, since the NJDEP Compliance stack test on the flare will involve one of Arcadis technicians operating in a manlift up near the flare outlet – and since that exhaust gas temperature is approximately 1,500 degrees F – a delay in the testing will be required to Friday, 1/10/25. The forecast for 1/10/2025 is for much lower winds (10-15 mph) so the testing can be performed safely; and

WHEREAS, the cost of Change Order #1, (a copy of which is attached hereto as Exhibit A), for the extra day of manlift rental and labor hours traveling to & from the facility is \$3,800.00, making the new contract total \$22,300.00; and

WHEREAS, funds are available in the Capital Budget - Construction accounting line item not to exceed \$22,300.00 and same have been certified by the Certifying Officer;

Vendor: Arcadis U.S., Inc.

Account Number	Amount	Department Description
61-16-125-000	not to exceed \$22,300.00	Capital-Construction


NOW, THEREFORE, BE IT RESOLVED by the Salem County Improvement Authority Board as follows:


1. The Salem County Improvement Authority Board Authorizes payment of the additional amount as set forth in Change Order #1 to the Contract with Arcadis U.S., Inc as noted above in the amount of \$3,800.00.

2. The Salem County Improvement Authority Board Authorizes Change Order #1, attached hereto as Exhibit A to the Contract with Arcadis U.S., Inc as noted above to increase the total amount of the contract by \$3,800.00 for a total contract amount of \$22,300.00.

3. The Salem County Improvement Authority authorizes its Executive Director to execute said change order.

ATTEST:


Barry Davis, Secretary


Susan Bestwick, Chairperson

CERTIFICATION

I hereby certify the above to be a true copy of a resolution adopted by the Salem County Improvement Authority Board at their regular meeting held January 9, 2025.



Barry Davis, Secretary

Date of Issuance: January 9, 2025	Effective Date: January 9, 2025
Owner: Salem County Improvement Authority	Owner's Contract No.: 2024-67
Contractor: Arcadis U.S., Inc.	Contractor's Project No.: P30-05000-24-167
Engineer: SCS Engineers	Engineer's Project No.: 02218820.07
Project: Flare Stack PTR	Contract Name:

The Contract is modified as follows upon execution of this Change Order:
 Description: Work added for weather-related delays and provision of a man lift for a net increase of \$3,800.

Attachments: *Contractor's Change Order Request Email*

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES <i>[note changes in Milestones if applicable]</i>
Original Contract Price: \$ <u>18,500</u>	Original Contract Times: Substantial Completion: <u>1/9/2025</u> Ready for Final Payment: <u>1/31/2025</u> days or dates
[Increase] [Decrease] from previously approved Change Orders No. <u> </u> to No. <u> </u> : N/A \$ <u> </u>	[Increase] [Decrease] from previously approved Change Orders No. <u> </u> to No. <u> </u> : N/A Substantial Completion: <u> </u> Ready for Final Payment: <u> </u> days
Contract Price prior to this Change Order: \$ <u>18,500</u>	Contract Times prior to this Change Order: Substantial Completion: <u>1/10/2025</u> Ready for Final Payment: <u>1/31/2025</u> days or dates
Increase of this Change Order: \$ <u>3,800</u>	[Increase] [Decrease] of this Change Order: N/A Substantial Completion: <u> </u> Ready for Final Payment: <u> </u> days or dates
Contract Price incorporating this Change Order: \$ <u>22,300</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>1/10/2025</u> Ready for Final Payment: <u>1/31/2025</u> days or dates

RECOMMENDED:	ACCEPTED:	ACCEPTED:
By: <u></u> Engineer (if required)	By: <u> </u> Owner (Authorized Signature)	By: <u> </u> Contractor (Authorized Signature)
Title: <u>Vice President</u>	Title: <u> </u>	Title: <u> </u>
Date: <u>1/9/2025</u>	Date: <u> </u>	Date: <u> </u>

Approved by Funding Agency (if applicable)

By: Date:
 Title: